

**Renovate Special Education Building (Org. Code 937)**

Schedule Summary

| ID  | Task Name  | Start          | Finish         | 2005 |    |    |    |    |    |  |  |
|-----|--|----------------|----------------|------|----|----|----|----|----|--|--|
|     |  |                |                | Q3   | Q4 | Q1 | Q2 | Q3 | Q4 |  |  |
| 658 | <b>Construction</b>                                | <b>6/13/05</b> | <b>10/7/05</b> |      |    |    |    |    |    |  |  |
| 659 | <b>ACM Remediation Work (Special Ed Moved Out)</b> | 6/13/05        | 7/1/05         |      |    |    |    |    |    |  |  |
| 660 | <b>Notice to Proceed for Renovations Contract</b>  | 7/1/05         | 7/1/05         |      |    |    |    |    |    |  |  |
| 661 | Select Demolition                                  | 7/4/05         | 7/15/05        |      |    |    |    |    |    |  |  |
| 662 | Minor Carpentry Repairs                            | 7/11/05        | 8/5/05         |      |    |    |    |    |    |  |  |
| 663 | Electrical, Technology Upgrades                    | 7/18/05        | 7/29/05        |      |    |    |    |    |    |  |  |
| 664 | HVAC Duct, Ceiling and Lighting Cleaning           | 7/25/05        | 7/29/05        |      |    |    |    |    |    |  |  |
| 665 | Finish Work and Painting                           | 7/25/05        | 8/5/05         |      |    |    |    |    |    |  |  |
| 666 | Carpet and Tile Work                               | 8/8/05         | 8/19/05        |      |    |    |    |    |    |  |  |
| 667 | Clean and Punch list                               | 8/22/05        | 8/26/05        |      |    |    |    |    |    |  |  |
| 668 | Float Time Allowance (1/31/05 per Program)         | 8/29/05        | 9/9/05         |      |    |    |    |    |    |  |  |
| 669 | <b>Move in and Occupancy</b>                       | <b>9/12/05</b> | <b>10/7/05</b> |      |    |    |    |    |    |  |  |

Cost Summary

**Contract Award Amount:** \$97,600.00

**Change Order Amount:** \$13,707.64

**Final Contract Amount:** \$111,307.64

Status Summary

1. Project Closeout is complete.