

Janet Brockett Elementary School (Org. Code 119)

Schedule Summary

ID	Task Name	Start	Finish	2004				2005							
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
149	Janet Brockett Elementary School	6/23/03	10/31/05												
150	Design	6/23/03	2/5/04												
170	Bid and Award	1/12/04	2/24/04												
171	Construction (Combined Schools' Progress)	3/1/04	10/31/05												
172	Drilled Piers	3/1/04	7/23/04												
173	Underground MEP Installation	6/16/04	8/4/04												
174	Foundation Grade Beams Poured Complete	6/28/04	8/11/04												
175	Concrete Slabs Complete on Forms	6/28/04	8/25/04												
176	CMU Masonry, Roof Joists and Decking	7/12/04	10/29/04												
177	Face Brick and Built up Roofing	7/26/04	2/28/05												
178	MEP Interior Rough-ins	8/9/04	12/31/04												
179	Building Dry-in Complete	8/26/04	3/15/05												
180	Set Electrical Gear and RTUs	1/11/05	4/8/05												
181	Interior Finish Work	2/1/05	7/1/05												
182	Fire, Communications, Security and Technology	3/29/05	7/1/05												
183	Tile and Carpet Installation	5/24/05	6/13/05												
184	MISD FF&E Delivery and Staff Movein	6/13/05	7/15/05												
185	Substantial Completion and Punchlist Work	7/20/05	8/16/05												
186	Final Completion	8/17/05	10/31/05												

Cost Summary

Contract Award Amount: \$9,156,797.00

Change Order Amount: (\$279.00)

Final Contract Amount: \$9,156,518.00

Status Summary

1. The one-warranty period and corrective work is complete.
2. Project Closeout is complete.