

**MISD Anderson Building HVAC and Offices for Special Services (Org. Code 971)**

Schedule Summary

ID	Task Name	Start	Finish	2004				2005					
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
598	<b>Anderson Building Renovation (Special Ed &amp; HVAC)</b>	<b>8/3/04</b>	<b>6/10/05</b>										
599	Notice to Proceed	8/3/04	8/3/04										
600	ACM Remediation	8/6/04	8/13/04										
601	Select Demolition, Roof, Walls, Ceiling and Plumbing	8/16/04	9/10/04										
602	Remove 2 Story Section Pipe System and Seal	8/16/04	9/3/04										
603	HVAC Rough-in Mechanical, Electrical, Piping	9/13/04	11/18/04										
604	Install HVAC and Complete Ductwork	11/19/04	1/13/05										
605	Ceiling, Plumbing, Electrical Rough-in	11/26/04	1/6/05										
606	Complete Mechanical, Plumbing, Fixtures Installation & TAB	12/29/04	2/15/05										
607	Finish Work, Technology Wiring Work and Painting	1/26/05	3/8/05										
608	Carpet and Tile Work	2/9/05	3/22/05										
609	Clean and Punch list	3/23/05	3/31/05										
610	Float Time Allowance	4/1/05	4/15/05										
611	<b>Special Ed. Move in and Occupancy</b>	<b>4/18/05</b>	<b>6/10/05</b>										

Cost Summary

Contract Award Amount: \$607,000.00

Change Order Amount: \$25,472.87

Final Contract Amount: \$632,472.87

Status Summary

1. Project Closeout is complete.