

**Mansfield Legacy High School (Org. Code 005)**

Schedule Summary

ID	Task Name	Start	Finish	2006				2007					
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
34	<b>Mansfield Legacy High School</b>	<b>4/14/04</b>	<b>7/31/07</b>										
35	<b>Design</b>	<b>4/14/04</b>	<b>3/30/05</b>										
55	<b>Site Demolition and Clearance of Structures, Tanks</b>	<b>7/5/04</b>	<b>3/8/05</b>										
68	<b>Bid and Award High School</b>	<b>1/18/05</b>	<b>4/15/05</b>										
76	<b>Construction</b>	<b>4/18/05</b>	<b>7/31/07</b>										
77	Notice to Proceed	4/18/05	4/18/05										
78	<b>Develop FF and E Requirements</b>	7/3/06	1/31/07										
79	Substantial Completion Work	4/18/05	6/1/07										
80	Float Time Allowance	5/8/07	6/1/07										
81	<b>Move-in &amp; Final Completion</b>	<b>6/1/07</b>	<b>7/31/07</b>										

Cost Summary

Contract Award Amount: \$54,636,000

Change Order Amounts: \$940,885

Final Contract Amount: \$55,576,885

Status Summary

1. The one-year warranty inspection was conducted on June 6, 2008.
2. The open warranty repair items were completed end June 2009.
3. Project closeout is complete.