

James L. Coble Middle School No. 5 (Org. Code 045)

Schedule Summary

ID	Task Name	Start	Finish	2004				2005				2006				
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
82	James L. Coble Middle School	11/3/03	8/11/06	[Gantt bar spanning from Q4 2003 to Q3 2006]												
83	Design	11/3/03	10/18/04	[Green bar]												
100	Bid and Award	8/26/04	10/26/04					[Pink bar]								
108	Construction	11/8/04	8/11/06					[Red bar]								
109	Notice to Proceed	11/8/04	11/8/04					[Down arrow icon]								
110	Develop FF and E Requirements	9/1/05	1/30/06									[Blue bar]				
111	Purchase FF and E	1/9/06	4/28/06									[Blue bar]				
112	Substantial Completion Work	11/9/04	7/10/06					[Red bar]								
113	Move-in & Final Completion	7/10/06	8/11/06									[Blue bar]				

Cost Summary

Contract Award Amount: \$19,886,400

Change Order Amounts: \$101,741

Final Contract Amount: \$19,988,141

Status Summary

1. Project Closeout is complete.