

**Linda Jobe Middle School (Org. Code 046)**

Schedule Summary

| ID  | Task Name   | Start               | Finish              | 2008  |       |       |       | 2009  |       |       |       |
|-----|---|---------------------|---------------------|-------|-------|-------|-------|-------|-------|-------|-------|
|     |   |                     |                     | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 |
| 32  | <b>Linda Jobe Middle School No. 6 (Prototype)</b> | <b>Wed 10/4/06</b>  | <b>Fri 11/13/09</b> |       |       |       |       |       |       |       |       |
| 33  | <b>Design</b>                                     | <b>Wed 10/4/06</b>  | <b>Mon 11/12/07</b> |       |       |       |       |       |       |       |       |
| 55  | <b>Bid and Award</b>                              | <b>Mon 11/12/07</b> | <b>Tue 1/22/08</b>  |       |       |       |       |       |       |       |       |
| 63  | <b>Construction</b>                               | <b>Mon 2/4/08</b>   | <b>Fri 11/13/09</b> |       |       |       |       |       |       |       |       |
| 64  | Notice to Proceed                                 | Mon 2/4/08          | Mon 2/4/08          |       |       |       |       |       |       |       |       |
| 65  | <b>Substantial Completion Work (17 Months)</b>    | <b>Mon 2/4/08</b>   | <b>Fri 10/23/09</b> |       |       |       |       |       |       |       |       |
| 66  | <b>Site Prep and Utilities</b>                    | <b>Mon 2/4/08</b>   | <b>Fri 6/6/08</b>   |       |       |       |       |       |       |       |       |
| 73  | Lime Stabilization, Compact SubGrade              | Fri 6/6/08          | Fri 7/4/08          |       |       |       |       |       |       |       |       |
| 74  | Site Concrete Pavement Areas                      | Tue 7/8/08          | Fri 10/17/08        |       |       |       |       |       |       |       |       |
| 75  | Sports and Playgrounds Area                       | Wed 6/18/08         | Fri 10/23/09        |       |       |       |       |       |       |       |       |
| 76  | Sports Concession & Storage Building              | Mon 6/16/08         | Wed 9/30/09         |       |       |       |       |       |       |       |       |
| 77  | <b>Foundations Main Building</b>                  | <b>Mon 4/7/08</b>   | <b>Fri 10/10/08</b> |       |       |       |       |       |       |       |       |
| 85  | <b>Structure &amp; Building Envelope</b>          | <b>Wed 6/18/08</b>  | <b>Fri 3/20/09</b>  |       |       |       |       |       |       |       |       |
| 92  | <b>Building Interior Framing, MEP, Finishes</b>   | <b>Tue 8/5/08</b>   | <b>Fri 8/14/09</b>  |       |       |       |       |       |       |       |       |
| 93  | Academic First Floor                              | Tue 10/7/08         | Fri 7/17/09         |       |       |       |       |       |       |       |       |
| 94  | Academic Second Floor                             | Tue 10/7/08         | Fri 7/17/09         |       |       |       |       |       |       |       |       |
| 95  | Gymnasiums / Athletic Areas                       | Tue 8/5/08          | Fri 8/14/09         |       |       |       |       |       |       |       |       |
| 96  | <b>Kitchen &amp; Cafeteria Area</b>               | <b>Wed 11/12/08</b> | <b>Wed 3/4/09</b>   |       |       |       |       |       |       |       |       |
| 99  | Stage, Band & Choir Area                          | Tue 12/30/08        | Fri 8/14/09         |       |       |       |       |       |       |       |       |
| 100 | Elevator Install and Test                         | Mon 6/1/09          | Wed 7/15/09         |       |       |       |       |       |       |       |       |
| 101 | HVAC RTUs Start up and T&B                        | Fri 1/16/09         | Fri 8/14/09         |       |       |       |       |       |       |       |       |
| 102 | Turner Punchlists for Substantial Completion      | Mon 7/13/09         | Fri 8/14/09         |       |       |       |       |       |       |       |       |
| 103 | MISD Move-in and Occupancy                        | Mon 7/20/09         | Fri 8/21/09         |       |       |       |       |       |       |       |       |
| 104 | Turner Punchlist Work & Final Completion          | Mon 8/17/09         | Fri 11/13/09        |       |       |       |       |       |       |       |       |

Cost Summary

Contract Award Amount: \$25,874,656

Change Order Amount: \$125,602

Final Contract Amount: \$26,000,258

Status Summary

1. The Certificate of Substantial Completion for the Main Building, including paving and parking lots, was issued on August 17, 2009. The Certificate of Substantial Completion for the remainder of the project (Concession Building, exterior Athletic installations, irrigation and landscape) was issued on October 26, 2009.
2. The Certificate of Occupancy has been issued and project close-out activities are complete.
3. The one year landscape and irrigation warranty reviews were conducted at the site on October 8, 2010. Irrigation control systems corrections and tree replacements identified are complete.