

Danny Jones Middle School (Org. Code 044)

Schedule Summary

ID	Task Name	Start	Finish	2002				2003				2004					
				Q4 '01	Q1 '02	Q2 '02	Q3 '02	Q4 '02	Q1 '03	Q2 '03	Q3 '03	Q4 '03	Q1 '04	Q2 '04	Q3 '04	Q4 '04	
103	Middle School	6/25/01	6/25/01														
104	Design	6/26/01	8/1/02	[Bar]													
114	Bid and Award	6/3/02	9/27/02			[Bar]											
124	Construction	9/30/02	8/13/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
125	Notice to Proceed	9/30/02	9/30/02					[Bar]									
126	Site Work Incl. Irrigation and Landscape	9/30/02	5/25/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
127	B1- Practice Gym Incl. Finishes and Bleachers	12/16/02	5/14/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
128	B2- Main Gym Incl. Finishes and Bleachers	12/19/02	5/14/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
129	B3- Kitchen Area Incl. Cafateria and Stage	1/9/03	5/17/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
130	B4- Administration and Library Areas	1/23/03	5/17/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
131	B5,B6- North Classroom Wing	1/3/03	5/21/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
132	B7,B8- East Classroom Wing	2/5/03	5/21/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
133	Concession and Stadium Areas	3/24/03	5/21/04					[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]
134	Substantial Completion Work	5/26/04	6/7/04													[Bar]	[Bar]
135	Allowance for Excusable Contractor Delays	6/8/04	6/30/04													[Bar]	[Bar]
136	Move-in & Final Completion	5/27/04	8/13/04													[Bar]	[Bar]

Cost Summary

Contract Award Amount: \$16,209,200

Change Order Amounts: \$562,373

Final Contract Amount: \$16,771,573

Status Summary

1. The Danny Jones Middle School Construction Contract was award to Cadence McShane Corporation on August 27, 2002 and Notice to Proceed was issued on September 30, 2002.
2. The Certificate of Substantial Completion was issued on June 7, 2004. The Concession Building and Site Work are complete.
3. Relocation of the sanitary sewer lift station is complete.
4. Final payment and close out documentation is complete.
5. A one-year warranty inspection was conducted on June 6, 2005. The contractor has addressed all of the warranty issues that were identified.