

Shepard Intermediate School Road Access (Org. Code 204)

Schedule Summary

ID	Task Name	Start	Finish	3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Qu
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
2	Shepard IS Access Road																					
3	Preliminary Board Presentation	Tue 11/13/12	Tue 11/13/12																			
4	Agenda Cost and Schedule Board Appvl.	Wed 11/14/12	Tue 12/18/12																			
5	Design Development	Ned 12/19/12	Fri 3/22/13																			
6	Complete 50% and MISD Reviews	Wed 12/19/12	Fri 2/8/13																			
7	95% COM Engrg Reviews	Mon 2/11/13	Fri 3/8/13																			
8	Incorporate COM Permit Requirements	Mon 3/11/13	Fri 3/15/13																			
9	Complete Bid Set	Mon 3/18/13	Fri 3/22/13																			
10	Bid and Award	Mon 3/25/13	Tue 4/23/13																			
18	Construction	Mon 5/6/13	Fri 8/30/13																			

Cost Summary

Contract Award estimate: \$324,100.00

Current Forecast Amount: \$324,100.00

Variance: \$0.00

Status Summary

1. Design has commenced with Bannister Engineering and meetings were conducted with the City of Mansfield and Texas Department of Transportation.
2. The TXDOT meeting was held on March 5, 2013 to consider a left turn provision for exiting traffic on Main, Business 287 turning north. This meeting was coordinated by the City of Mansfield Traffic Engineer. TXDOT may consider the left turn option, but requires a Traffic Engineering Study and report with the proposed exit modifications and an onsite traffic plan utilizing the FM 1187 and Main Street Approaches for TXDOT review.
3. On April 8, 2013, the option of returning to the original traffic pattern on the campus to maintain the TXDOT FM 1187 improvements versus the development of the Gertie Barrett Road access to Main was discussed with the Principal and PTA. MISD established a website for the Shepard IS parents to outline their option preference by April 15, 2013.