

**Della Icenhower IS Access to Collins Road (Org. Code 205)**

Schedule Summary

ID	Task Name	Start	Finish	2011				2012				2013
				Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
605	<b>Della Icenhower Access Road to South Collins</b>	<b>Wed 3/30/11</b>	<b>Mon 4/30/12</b>		[Blue bar spanning Q2, Q3, Q4 2011]							
606	Execute A/E Agreement	Wed 3/30/11	Wed 3/30/11									
607	<b>Design</b>	<b>Wed 4/13/11</b>	<b>Mon 8/1/11</b>		[Green bar]							
617	<b>Bid</b>	<b>Mon 8/15/11</b>	<b>Tue 9/27/11</b>			[Purple bar]						
624	<b>Construction</b>	<b>Mon 10/3/11</b>	<b>Mon 4/30/12</b>				[Red bar]					
625	Notice To Proceed	Mon 10/3/11	Mon 10/3/11									
626	Construct Access Drive and Sidewalk with Collins Road	Thu 3/1/12	Mon 4/30/12					[Patterned bar]				
627	<b>Liason COA and Lacy Construction for Approach Work</b>	Tue 8/2/11	Mon 9/19/11			[Patterned bar]						

Cost Summary

Contract Award Amount: \$85,500.00

Change Order Amount: \$18,097.36

Final Contract Amount: \$103,597.36

Status Summary

1. Lacy Construction has completed the flat work, striping and signage. The use of the drive and sidewalk is set for August 2012 school opening with the City of Arlington.
2. The sidewalk access from Collins Road to Timberview High School is included by Change Order to this Contracted Work and is complete.