

Judy K. Miller Elementary School (Org. Code 125)

Schedule Summary

ID	Task Name	Start	Finish	2011				2012				2013			
				Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
384	Judy K. Miller Elementary School No. 22 (2013)	Thu 5/17/07	Mon 7/29/13												
385	Design	Thu 5/17/07	Fri 12/30/11												
403	Bid and Award	Mon 1/9/12	Fri 3/2/12												
412	Construction	Mon 3/5/12	Mon 7/29/13												
413	Notice to Proceed	Mon 3/5/12	Mon 3/5/12												
414	Sitework	Tue 3/6/12	Wed 4/3/13												
420	Building Structural Elements	Wed 5/2/12	Tue 1/1/13												
426	Building Interior Buildout	Wed 9/26/12	Tue 5/28/13												
432	TEST and BALLANCING	Fri 4/19/13	Fri 6/28/13												
433	Substantial Completion Work	Tue 5/28/13	Mon 7/8/13												
434	Move-in & Final Completion	Tue 5/28/13	Mon 7/29/13												

Cost Summary

Contract Award Amount: \$13,370,000

Change Order Amount: \$183,257.00

Final Contract Amount: \$ 13,553,257.00

Status Summary

1. The Certificate of Occupancy was issued on Tuesday, October 9, 2013.
2. Final Change Order #02 was approved at the December 2013 Board meeting.
3. The Final Warranty reviews and Contractor Completion List was held onsite June 23, 2014. Final Warranty completion is scheduled for end July 2014.
4. Final Tree Plantings are complete January 2015.