

**Five (5) High School Turf Conversions (Org. Code 949)**

Schedule Summary

ID	Task Name	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter		
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
2	Five (5) HS Turf Replacement Projects																	
3	Design																	
4	SD and Funding Approval	Tue 8/27/13	Tue 8/27/13															
5	<b>Design Development</b>	<b>Wed 7/24/13</b>	<b>Wed 1/15/14</b>															
14	<b>Bid and Award</b>	<b>Mon 1/13/14</b>	<b>Tue 3/25/14</b>															
27	<b>Construction</b>	<b>Tue 4/1/14</b>	<b>Mon 10/27/14</b>															
28	Notice To Proceed	Tue 4/1/14	Tue 4/1/14															
29	<b>Legacy High School Turf</b>	<b>Tue 4/1/14</b>	<b>Mon 7/7/14</b>															
35	<b>Vernon Newsom Stadium Turf</b>	<b>Mon 4/21/14</b>	<b>Mon 7/7/14</b>															
41	<b>Timberview High School Turf and Track</b>	<b>Mon 4/21/14</b>	<b>Mon 8/4/14</b>															
48	<b>Mansfield High School Turf</b>	<b>Mon 4/21/14</b>	<b>Fri 8/22/14</b>															
57	<b>Summit High School Turf</b>	<b>Thu 4/10/14</b>	<b>Fri 8/22/14</b>															
66	<b>Summit HS Practice Field</b>	<b>Thu 4/24/14</b>	<b>Fri 10/24/14</b>															
72	<b>Lake Ridge High School Turf</b>	<b>Thu 5/29/14</b>	<b>Wed 9/10/14</b>															
78	<b>FINAL COMPLETION</b>	<b>lon 10/27/14</b>	<b>Mon 10/27/14</b>															

Cost Summary

Contract Award: \$4,182,613.00

Change Order Amount: \$249,081.06

Final Contract Amount: \$4,431,694.06

Status Summary

1. Legacy HS, Newsom Stadium, Timberview HS, Mansfield HS, and Lake Ridge HS - Synthetic turf installation is complete and Consultant punch list work is underway.
2. Summit HS (Practice Field) – Field goals, ball control netting and sod are installed.
3. The Contractor placed excavated soils on the Summit HS Practice Field in excess of the design requirements and has not removed to complete the work. On December 5, 2014, the CPS and MISD met with the Contractor’s CEO to request expedited removal of the excess dirt and finish grade, A commitment by the Contractor to address and resolve this issue was achieved.
4. The Contractor submitted a proposed Engineered Solution to the current practice field problem. As of January 2015, the Design Engineer is reviewing the Contractor’s proposed solution to complete the grading and finish the practice field site.