

Offsite Contractor(s): Circle H, Lee Lewis Construction  
 Prime Onsite Contractor: Lee Lewis Construction

**Mansfield Lake Ridge High School (Org. Code 007)**

Schedule Summary

ID	Task Name	Start	Finish	2009				2010				2011				2012			
				Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
209	High School No. 5 (Day Miar Rd Site)	Wed 7/18/07	Fri 6/29/12	[Gantt bar spanning from 2009 Q1 to 2012 Q4]															
210	Design	Wed 7/18/07	Fri 4/3/09	[Gantt bar spanning from 2009 Q1 to 2009 Q4]															
263	Bid and Award HS 5 Onsite, Offsite Work	Tue 2/17/09	Tue 7/28/09	[Gantt bar spanning from 2009 Q2 to 2009 Q3]															
272	Construction and Offsite Detention, Sewer, Road	Mon 7/13/09	Fri 6/29/12	[Gantt bar spanning from 2009 Q3 to 2012 Q4]															
273	Notice to Proceed	Mon 7/13/09	Mon 7/13/09	[Gantt bar spanning 2009 Q3]															
274	Construct Offsite Detention, Site Fill	Tue 7/14/09	Tue 3/2/10	[Gantt bar spanning from 2009 Q3 to 2010 Q1]															
281	Underground (UG) Utilities Site and Offsite	Tue 11/17/09	Wed 3/23/11	[Gantt bar spanning from 2009 Q4 to 2010 Q2]															
289	Construct Building Facilities	Thu 8/27/09	Wed 5/30/12	[Gantt bar spanning from 2009 Q4 to 2012 Q3]															
309	Athletic Facilities	Mon 2/15/10	Fri 6/29/12	[Gantt bar spanning from 2010 Q1 to 2012 Q4]															
328	Site Lighting, Irrigation, Landscape	Mon 12/13/10	Wed 5/30/12	[Gantt bar spanning from 2010 Q4 to 2012 Q3]															
332	Day Miar Road Frontage Improvements (LS-LF)	Mon 4/16/12	Thu 5/24/12	[Gantt bar spanning 2012 Q1]															
333	Float Time Allowance	Mon 4/23/12	Thu 5/31/12	[Gantt bar spanning 2012 Q1]															
334	Move-in & Final Completion	Mon 6/4/12	Fri 6/29/12	[Gantt bar spanning 2012 Q2]															

Cost Summary

Contract Award Amount: \$59,400,000

Change Order Amount: \$1,285,146

Final Contract Amount: \$60,685,146

Status Summary

1. Contract close-out documents have been submitted to MISD with Final Payment made to the Contractor.
2. Warranty support work is complete.