

**Multi-Campus (12) HVAC Automation and Sensor Systems Project (Code 926)**

Schedule Summary

ID	Task Name	Start	Finish	2007								2008
				Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
355	<b>HVAC Automation and Sensors (12 Schools)</b>	<b>Wed 6/28/06</b>	<b>Fri 2/29/08</b>	[Gantt bar spanning Qtr 2 2007 to Qtr 1 2008]								
356	<b>Design</b>	<b>Wed 6/28/06</b>	<b>Fri 1/19/07</b>	[Gantt bar spanning Qtr 2 2007 to Qtr 1 2007]								
363	<b>Bid &amp; Award</b>	<b>Mon 1/22/07</b>	<b>Tue 2/27/07</b>	[Gantt bar spanning Qtr 1 2007]								
368	<b>Construction</b>	<b>Thu 3/1/07</b>	<b>Fri 2/29/08</b>	[Gantt bar spanning Qtr 1 2007 to Qtr 1 2008]								
369	Notice to Proceed	Thu 3/1/07	Thu 3/1/07	[Gantt bar spanning Qtr 1 2007]								
370	Kenneth Davis ES	Mon 3/12/07	Fri 4/6/07	[Gantt bar spanning Qtr 1 2007]								
371	Imogene Gideon ES	Thu 3/15/07	Thu 4/12/07	[Gantt bar spanning Qtr 1 2007]								
372	Donna Shepard IS	Thu 3/22/07	Fri 4/20/07	[Gantt bar spanning Qtr 1 2007]								
373	D P Morris ES	Thu 3/22/07	Tue 4/24/07	[Gantt bar spanning Qtr 1 2007]								
374	Willie Brown ES	Thu 3/29/07	Fri 4/27/07	[Gantt bar spanning Qtr 1 2007]								
375	Charlotte Anderson ES	Mon 7/16/07	Fri 8/24/07	[Gantt bar spanning Qtr 3 2007]								
376	Mansfield Summit HS	Mon 7/16/07	Fri 11/30/07	[Gantt bar spanning Qtr 3 2007 to Qtr 4 2007]								
377	Cross Timbers IS	Wed 10/17/07	Fri 12/21/07	[Gantt bar spanning Qtr 4 2007]								
378	T A Howard MS	Wed 11/7/07	Fri 1/25/08	[Gantt bar spanning Qtr 4 2007 to Qtr 1 2008]								
379	Mary Orr IS	Thu 11/15/07	Fri 1/25/08	[Gantt bar spanning Qtr 4 2007 to Qtr 1 2008]								
380	Glen Harmon ES	Thu 11/8/07	Fri 2/15/08	[Gantt bar spanning Qtr 4 2007 to Qtr 1 2008]								
381	Tarver Rendon ES	Tue 11/27/07	Fri 2/22/08	[Gantt bar spanning Qtr 4 2007 to Qtr 1 2008]								
382	Substantial Completion	Mon 2/25/08	Fri 2/29/08	[Gantt bar spanning Qtr 1 2008]								

Cost Summary

Contract Award Amount: \$1,558,653

Change Order Amount: \$22,919

Final Contract Amount: \$1,581,572

Status Summary

1. Project Closeout is complete.