

Willie Pigg Auditorium ACM, Renovations & HVAC Project (Code 923)

Schedule Summary

ID	Task Name	Start	Finish	2007				2008	
				Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
434	Willie Pigg Auditorium Renovations	Mon 10/2/06	Fri 2/22/08						
435	ACM and Restoration, HVAC Design	Mon 10/2/06	Fri 3/9/07						
450	Bid & Award	Mon 3/12/07	Tue 4/24/07						
456	Construction	Mon 5/14/07	Fri 2/22/08						
457	Notice to Proceed	Mon 5/14/07	Mon 5/14/07						
458	HVAC & Equipment Submittals	Tue 5/15/07	Mon 6/25/07						
459	Remove & Store FF&E in Metal Building	Mon 5/28/07	Fri 6/8/07						
460	Erect Scaffolding	Mon 6/4/07	Fri 6/15/07						
461	ACM Demolition & Removal	Mon 6/18/07	Wed 8/22/07						
462	Air Testing and Clearance	Mon 7/2/07	Thu 8/23/07						
463	MEP & Fire Alarm Rough-in	Fri 8/24/07	Thu 10/11/07						
464	Concealed MEP Inspections	Fri 10/12/07	Thu 10/25/07						
465	Interior Wall & Ceiling Rough-in	Mon 8/27/07	Fri 11/16/07						
466	HVAC Equipment Fab & Delivery	Tue 6/26/07	Mon 8/27/07						
467	Set & Install HVAC	Tue 9/4/07	Wed 11/14/07						
468	Interior Finishes	Mon 9/17/07	Fri 12/21/07						
469	Install Stored Seating, Carpet, Curtains & Speakers	Wed 12/12/07	Fri 1/18/08						
470	Test & Balance HVAC	Mon 11/26/07	Fri 12/14/07						
471	Final Inspection, Fire Alarm & Sound System Test	Mon 1/21/08	Fri 1/25/08						
472	Float Allowance, Substantial Completion	Mon 1/28/08	Fri 2/15/08						
473	Occupancy Work for Move In	Mon 2/18/08	Fri 2/22/08						

Cost Summary

Contract Award Amount: \$940,700

Change Order Amounts: \$233,469.00

Final Contract Amount: \$1,174,169.00

Status Summary

1. Project Closeout is complete.