

**Glenn Harmon Elementary School (Org. Code 107)**

Schedule Summary

ID	Task Name	Start	Finish	Qtr 3, 2014			Qtr 4, 2014			Qtr 1, 2015			Qtr 2, 2015			Qtr 3, 2015			Qtr 4, 2015			Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016		
				Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
72	<b>BID and AWARD</b>	<b>9/1/14</b>	<b>11/18/14</b>				■	■																						
73	Advertisements	9/1/14	9/8/14				■																							
74	Distribute Bid Documents	9/2/14	9/2/14				I																							
75	Pre-Proposal Meeting	9/30/14	9/30/14																											
76	Part A Proposal Development	10/1/14	10/20/14					■	■																					
77	Part A Proposal Date	10/21/14	10/21/14					◆																						
78	Part B Submittal	10/22/14	10/28/14					■																						
79	Proposal Evaluations and Ranking	10/29/14	11/10/14					■	■																					
80	1st Ranked Firm Negotiations	11/11/14	11/17/14						■																					
81	Board Award Approval	11/18/14	11/18/14						◆																					
82	<b>CONSTRUCTION</b>	<b>11/24/14</b>	<b>7/29/16</b>																											
83	Contractor Notice to Proceed	11/24/14	11/24/14						I																					
84	Contractor Subcontractors	11/25/14	12/15/14						■	■																				
85	Contractor Submittals for Demolition	11/25/14	1/5/15						■	■																				
86	<i>MISD Remove FF&amp;E and Equipment at Harmon (0.5 Mo)</i>	<i>1/5/15</i>	<i>1/23/15</i>																											
87	Site Demolition and ACM Clearance Harmon (1.5 Mo)	2/2/15	3/27/15																											
88	Construction (14 Mo.)	3/30/15	5/27/16																											

Cost Summary

Contract Award Estimate: \$15,600,000

Forecast Contract Amount: \$15,600,000

Variance Amount: \$0.00

Status Summary

1. The Bid documents were released to Qualified Proposers on September 2, 2014. A Pre-proposal conference was held on Tuesday, September 30th with receipt of Part "A" on October 21 and Part "B" on October 28th.
2. The Best Value Contractors Ranking, the Contractor Negotiated Agreement and the Board's Approval to the Contract in an amount not to exceed \$15,600,000 was approved at the November 2014 Board meeting.
3. The Contract Agreement has been executed by Lee Lewis Construction Company and the Board President. A Notice to Proceed was issued on Thursday, December 4, 2014 for Lee Lewis Construction to mobilize on the site no earlier than February 01, 2015.
4. Relocation of FF & E items from Glenn Harmon ES to Judy K Miller ES took place over Christmas break.