


Contract Package 1- Cross Timbers IS, TA Howard MS, Summit HS & Mansfield HS Gym (Org. Code 940)

Schedule Summary



Cost Summary

Contract Award Amount: \$23,761,000.00

Change Orders: \$0.00

Current Contract Amount: \$23,761,000.00

Status Summary

1. All Phase work in classrooms is completed at Summit High School. Foundation grade beams are being completed for new Gym addition and Concession Stand at Summit. CPU Lab carpet install is complete.
2. Mansfield HS new Gym and Locker Room foundations are in CMU walls are being installed.
3. Phase 5 will be starting 1/17/2014 for Cross Timbers, the interior finishes in the band addition are ongoing, and the 2nd floor floors are being installed
4. Howard Phases are complete; CMU walls at TA Howard have started in locker room addition. Interior hallway finishes 35%.