

MISD Anderson Building HVAC and Offices for Special Services (Org. Code 971)

Schedule Summary

| ID | Task Name | Start | Finish | 2004 | | | | 2005 | | | | | |
|-----|---|----------------|----------------|------|----|----|----|------|----|----|----|--|--|
| | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | |
| 598 | Anderson Building Renovation (Special Ed & HVAC) | 8/3/04 | 6/10/05 | | | | | | | | | | |
| 599 | Notice to Proceed | 8/3/04 | 8/3/04 | | | | | | | | | | |
| 600 | ACM Remediation | 8/6/04 | 8/13/04 | | | | | | | | | | |
| 601 | Select Demolition, Roof, Walls, Ceiling and Plumbing | 8/16/04 | 9/10/04 | | | | | | | | | | |
| 602 | Remove 2 Story Section Pipe System and Seal | 8/16/04 | 9/3/04 | | | | | | | | | | |
| 603 | HVAC Rough-in Mechanical, Electrical, Piping | 9/13/04 | 11/18/04 | | | | | | | | | | |
| 604 | Install HVAC and Complete Ductwork | 11/19/04 | 1/13/05 | | | | | | | | | | |
| 605 | Ceiling, Plumbing, Electrical Rough-in | 11/26/04 | 1/6/05 | | | | | | | | | | |
| 606 | Complete Mechanical, Plumbing, Fixtures Installation & TAB | 12/29/04 | 2/15/05 | | | | | | | | | | |
| 607 | Finish Work, Technology Wiring Work and Painting | 1/26/05 | 3/8/05 | | | | | | | | | | |
| 608 | Carpet and Tile Work | 2/9/05 | 3/22/05 | | | | | | | | | | |
| 609 | Clean and Punch list | 3/23/05 | 3/31/05 | | | | | | | | | | |
| 610 | Float Time Allowance | 4/1/05 | 4/15/05 | | | | | | | | | | |
| 611 | Special Ed. Move in and Occupancy | 4/18/05 | 6/10/05 | | | | | | | | | | |

Cost Summary

Contract Award Amount: \$607,000.00

Change Order Amount: \$25,472.87

Final Contract Amount: \$632,472.87

Status Summary

1. Project Closeout is complete.