

RL Anderson Stadium Turf and 0.9 Acre Parking (Org. Code 980)

Schedule Summary

ID	Task Name	Start	Finish	Qtr 3, 2012			Qtr 4, 2012			Qtr 1, 2013			Qtr 2, 2013			Qtr 3, 2013			Qtr 4, 2013			Qtr 1, 2014
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
4	Schedule and Funding Approval	Tue 9/25/12	Tue 9/25/12																			
5	Design Development	Wed 9/26/12	Fri 1/11/13																			
10	Turf Bid and Award	Mon 1/14/13	Tue 2/26/13																			
18	Construction	Mon 3/11/13	Fri 8/16/13																			
19	Notice To Proceed	Mon 3/11/13	Mon 3/11/13																			
20	Turf Materials Plan Approval	Tue 3/12/13	Mon 4/1/13																			
21	Fab and Deliver Turf	Mon 4/8/13	Fri 6/14/13																			
22	Turf Removal and Sub Grade Prep	Mon 5/6/13	Tue 5/21/13																			
23	Place Turf and Finish	Mon 6/17/13	Fri 7/19/13																			
24	Final Installed Correction	Mon 7/22/13	Wed 7/31/13																			
25	MISD Acceptance	Mon 8/12/13	Thu 8/15/13																			
26	Sports Use Commenced	Fri 8/16/13	Fri 8/16/13																			

Cost Summary

Contract Award Amount: \$350,000.00

Change Order Amount: \$0.00

Contract Amount: \$350,000.00

Status Summary

1. A Notice to Proceed was issued to Hellas Construction on March 11, 2013 to commence the Turf Replacement Work on May 6, 2013 and Complete July 31, 2013.
2. An additional 0.9 Acre of Land is purchased for added parking at R L Anderson Stadium. The A/E has commenced design for Permit Review and Approval about May 23, 2013, Bid Development and Receipt about June 18, 2013 for a forecast completion by August 20, 2013. The Budget Estimate for Construction of the added parking is \$330,000.00.