

Tarver Rendon Electrical & Lighting Project (Code 925)

Schedule Summary

ID	Task Name	Start	Finish	2007						
				Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
229	Tarver Rendon Electrical & Lighting	Mon 11/13/06	Fri 10/26/07							
230	Design	Mon 11/13/06	Mon 5/21/07							
236	Bid & Award	Tue 5/8/07	Fri 7/27/07							
240	Construction	Mon 7/16/07	Fri 10/26/07							
241	Light Fixture Retrofit	Mon 7/16/07	Fri 8/17/07							
242	Electrical Panel Submittal and Delivery	Mon 7/30/07	Fri 8/24/07							
243	Electrical Panel Installation	Wed 9/12/07	Fri 10/26/07							

Cost Summary

CCAP Award Amount: \$77,411
 (Lighting and Electrical Panels)

Change Order Amount: \$3,217
 (Electrical panels)

Final CCAP Amount: \$80,628

Status Summary

1. Project Closeout is complete.