

Special Education ADA Canopies (Org. Code 938)

Schedule Summary

ID	Task Name	Start	Finish	Qtr 2, 2012		Qtr 3, 2012			Qtr 4, 2012			Qtr 1, 2013			Qtr 2, 2013			Qtr 3, 2013			Qtr 4, 2013			Qtr 1, 2014			Qtr 2, 2014			Qtr 3, 2014	
				May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
131	ES, IS,MS,HS Walkway Canopies (Special Education)	6/1/12	7/31/14	[Gantt bar spanning from Qtr 2, 2012 to Qtr 3, 2014]																											
132	Design	6/1/12	3/22/13	[Blue Gantt bar from 6/1/12 to 3/22/13]																											
138	Bid and Award	3/6/13	4/23/13	[Green Gantt bar from 3/6/13 to 4/23/13]																											
144	Construction	5/1/13	7/31/14	[Red Gantt bar from 5/1/13 to 7/31/14]																											
145	Notice to Proceed	5/1/13	5/1/13	[Diamond marker at 5/1/13]																											
146	Design, Fabricate, Deliver Canopies	6/3/13	2/24/14	[Blue Gantt bar from 6/3/13 to 2/24/14]																											
147	Construct ES, IS, MS, HS Canopies	8/12/13	6/30/14	[Red Gantt bar from 8/12/13 to 6/30/14]																											
148	Substantial Completion	7/1/14	7/31/14	[Blue Gantt bar from 7/1/14 to 7/31/14]																											

Cost Summary

Contract Award Amount: \$527,000.00

Change Orders: \$0.00

Current Contract Amount: \$527,000.00

Status Summary

1. Prime Construction Co., selected as Best Value Contractor, Approved during April 23, 2013 Board Meeting.
2. Construction Contract Documents have been executed and Notice to Proceed was issued on May 1, 2013.
3. Pre Construction Conference was conducted on April 29, 2013 with Prime Construction’s staff. The meeting agenda detailed MISD Safety Procedures for work around students and faculty; discussion of schedules and submittals.
4. Canopy manufacturer completed design and shop drawing documentation is approved June 17, 2013. Canopy fabrication and delivery is underway.
5. Contractor site mobilization and site concrete construction activities commenced August 12, 2013 at Brooks Wester MS.
6. Brooks Wester MS canopy installation is complete and functional for facility access. Concrete ramp / stair corrective action, to comply with Contract and ADA requirements, is complete.
7. Contractor is currently coordinating a revised fabrication and delivery schedule with the canopy manufacturer.
8. Revised facility installation project schedule will be submitted pending contractor review.