

MISD 2003 Bond Program

Closeout Natatorium and Stadium Progress Report

Date: August 2010

Architect: Huckabee Architects

Stadium Railing Forensic Engineer: WJE Associates, Inc.

Hand Railing Repair Contractor: Southwest Construction Services

MISD Athletic Complex

Stadium (Org. Code 981) and Natatorium (Org. Code 982)

Status Summary of Stadium Railing Evaluation and Repairs

1. Contractor Mobilization for spalled concrete repair at Grandstand Railing Areas occurred on May 24, 2010 and work is about 90% complete. Work is completing on both the Visitor Side and Home Side. The concrete crack injection remediation repair should complete end August with the color matching coating applied.